

## Punjab –South (2017-18)

1	N-5 SBC	987.000	1002.000	M/s Indua ACE Engineers	14.04.20	134,209,293	100%
2	N-5 NBC	608.000	765.000	M/s NCC-NA (JV)	05.11.2019	136,637,819	100%
3	N-5 NBC	765.000	852.000	M/s NCC-NA (JV)	08.11.2019	136,638,261	100%
4	N-5 NBC	747.000	756.000	M/s Sheikh Nazar Muhammad & Co.	11.12.2019	143,426,729	100%
5	N-5 NBC	940.000	944.200	M/s Ugalco Construction Co.	13.07.2019	69,109,067	100%
6	N-5 SBC	1019.000	1030.000	M/s Sh. Iqbal Akhtar & Co.	24.09.2019	177,450,000	100%
7	N-70	112 128	118 130	M/s Allah Dad	28.11.2018	134,447,890	100%
8	N-70	130.000	142.675	M/s Allah Dad	28.11.2018	214,604,166	100%
9	N-70	142.675	147.000	M/s Ugalco Construction Co.	03.08.2018	79,078,056	100%
10	N-55	712.000	715.200	M/s M. Nawaz Engineers	21.05.2018	34,766,212	100%
11	N-55 SBC	715.200	719.000	M/s M. Nawaz Engineers	21.05.2018	37,547,221	100%
12	N-55 NBC	715.200	719.000	M/s M. Nawaz Engineers	21.05.2018	36,491,705	100%
13	N-55	719.000	723.700	M/s M. Nawaz Engineers	21.05.2018	35,773,668	100%
14	N-55	723.700	726.000	M/s Wajid Iqbal & Co	01.05.2018	38,167,275	100%
15	N-5 NBC	885.000	896.300	M/s Muhammad Sajjad	18.09.2019	268,112,000	100%

# Punjab South (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-5 SBC - Km. 1047+000 - 1053+270.5	105.259	30-1-20	Revalidated under AMP 2020-21			178 Days	
2	N-5 SBC - Km. 628+000 - 670+000	311.137	30-1-20	Approved	Approved	19/3/2021	178 Days	
3	N-5 NBC - Km. 768+000 - 789+000	489.302	30-1-20	Approved	Approved	8/3/2021	178 Days	
4	N-5 NBC - Km. 789+000 - 809+000	466.002	30-1-20	Approved	Approved	8/3/2021	178 Days	
5	N-5 SBC - Km. 920+000 - 929+000	151.785	30-1-20	Approved	Approved	15/12/2020	178 Days	
6	N-55 - Km. 639+300 - 648+000	196.199	30-1-20	Approved	Approved	19/3/2021	178 Days	
7	N-55 - Km. 804+000 - 814+000	220.542	30-1-20	Approved	Approved	25/6/2020	178 Days	
8	N-55 - Km. 814+000 - 822+000	220.542	30-1-20	Approved	Approved	25/6/2020	178 Days	
9	N-55 - Km. 822+000 - 830+000	220.542	30-1-20	Approved	Approved	25/6/2020	178 Days	
10	N-70 - Km. 700+000 - 707+000	68.059	30-1-20	Approved	Approved	1/2/2021	178 Days	
11	N-70 - Km. 168+000 - 181+000	300.950	30-1-20	Revalidated under AMP 2020-21			178 Days	
12	N-55, Km. 853+000	85.120	30-1-20	Approved	Approved	18/1/2021	178 Days	
13	N-5 NBC - Km. 896+300 - 910+000	447.695	30-1-20				178 Days	
14	N-5 NBC - Km. 910+000 - 920+000	327.942	30-1-20				178 Days	
15	N-5 SBC - Km 862+000 - 863+800	64.100	30-1-20	Approved	Approved	15/12/2020	178 Days	
16	N-5 NBC - Km 838+000 - 845+000		30-1-20	Approved	Approved	19/3/21	178 Days	
17	N-5 NBC - Km 845+000 - 858+000		30-1-20	Approved	Approved	19/3/21	178 Days	
<b>Total</b>		<b>3675.176</b>						

# Punjab South (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	N-5 SBC-Km. 650+00-680+00	138.477	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
2	N-55 - Km. 606+00 - 615+00	232.417	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
3	N-55 - Km. 617+00 - 627+00 & 630+00 - 633+625 & 709+00-711+00	339.819	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
4	N-55 NBC - Km. 652+00 - 660+00	224.184	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
5	N-55 - Km. 750+00 - 763+00 & 786 - 796	410.091	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
6	N-5 NBC & SBC - Km. 1064+00 - 1071+575	444.468	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
7	N-5 NBC & SBC - Km 1083+00 - 1085+00	205.515	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
8	N-5 NBC - Km. 1073+845 - 1083+00	268.879	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
9	N-5 SBC - Km. 1085+00 - 1092+00	205.516	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
10	N-5 NBC-Km. 852+200-856+200	102.237	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
<b>Total</b>		<b>2571.603</b>						

# Punjab South (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	KM 705+00 - 735+00 (NBC) on N-5	455.728	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 943+00-944+00& 950+00-960+00 (SBC) on N-5	347.285	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	KM 1058+00-1064+00 (NBC) on N-5	181.776	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	KM 1058+00-1064+00 (SBC) on N-5	194.015	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	KM 1071+575-1083+400 (SBC) on N-5	379.11	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	KM 970+00-980-00(NBC) on N-5	298.37	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	KM 970+00-980+00 (SBC) N-5	303.36	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	KM 1001+00-1021+00 (SBC) on N-5	593.155	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	KM 670+00-685+00 on N-55	289.097	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	KM 00+000-8+000 on N-55	243.324	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	KM 840+000-855+000 on N-55	396.904	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	KM 8+000-16+000 on N-55	251.348	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	KM 161+00 – 181+00 on N-70	300.95	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
14	KM 1047+00 - 1053+270	187	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
<b>Total</b>		<b>4421.422</b>					