

## Gilgit-Baltistan (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-15	216.000	240.000	M/s RADC	19.01.2020	120,953,547	85%
2	N-35	417.000	444.000	M/s RADC	31.05.2021	184,406,032	41%

## Gilgit Baltistan (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-35 - Km. 300+00 - 325+00 (Deposit Works)	513.920	30-1-20	Approved	Approved		178 Days	
2	N-35 - Km. 315+00 - 330+00 (Deposit Works)	448.014	30-1-20	Approved	Approved		178 Days	
3	N-35 - Km. 333+00 - 350+00 (Deposit Works)	434.566	30-1-20	Approved	Approved		178 Days	
4	N-35 - Km. 360+00 - 367+500 & Km 372+00 - 387+500(Deposit Works)	657.585	30-1-20	Approved	Approved		178 Days	
5	N-35 - Km. 387+500 - 397+500 (Deposit Works)	306.310	30-1-20	Approved	Approved		178 Days	
6	N-35 - Km. 397+500 - 406+500 (Deposit Works)	250.002	30-1-20	Approved	Approved		178 Days	
Total		2610.397						

## Gilgit Baltistan (2019-20)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)	
Total	Nil	-	-	-	-	-	-	

## Gilgit Baltistan (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Nil	-	-	-	-	-	-