

Muzaffarabad (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-75 SBC	0.000	12.000	M/s Wajid Iqbal & Co.	18.06.2019	124,548,901	100%
2	S-3	48.000	50.000	M/s Asif Hussain Shah Kazmi	18.11.18	29,704,892	

Muzaffarabad (2018-19)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)	
1	S-3 - Km. 0+000 - 21+000	44.439	30-1-20			178 Days		
2	N-75 NBC & SBC - Km. 24+000 - 35+000	156.288	30-1-20			178 Days		
Total		200.727						

Muzaffarabad (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	0+00 - 12+500 (NBC) & 36+00 - 43+00 (NBC & SBC)	118.249	3/12/2020	Finalized	Expected in next week	Aug-21	178 Days	
Total		118.249						

Muzaffarabad (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	KM 40+000-55+000 on S-3	27.476	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 00+000-35+000 on S-2	29.728	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	KM0+00-35+00 on S-2	245.688	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		302.892					