

# Motorway M-4 (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	M-4 SBC	0.000	29.000	M/s Sh. Iqbal Akhtar & Co.	19.05.2020	108,990,000	50%
2	Talib Wala Road	0.000	6.000	Re-Tendering in Progress			

## Motorway M-4 (2018-19)

1	M-4 SBC - Km. 43+850 - 52+352	117.806	30-1-20	Approved	Approved	13/10/20	178 Days	
2	M-4 NBC - Km. 43+400 - 52+350 & Km. 26+000 - 27+150	138.005	30-1-20	Approved	Approved	13/10/20	178 Days	
3	Talibwala Road - Km. 6+7500 - 12+000	107.483	30-1-20	Approved	Approved	22/4/21	178 Days	
<b>Total</b>		<b>363.294</b>						

## Motorway M-4 (2019-20)

1	M-4 SBC - 0+00 - 26+00 NBC	223.819	3/12/2020	Finalized	Expected in next week	Aug-21	178 Days	
2	12+00 - 18+400 Talibwala Road	117.516	3/12/2020	Approved	Approved	Aggrement in process for signature	178 Days	
<b>Total</b>		<b>341.335</b>						

## Motorway M-4 (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 263+700 - 278+000	194.593	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 278+000-291+000	193.332	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 180+000-238+000 on SBC	71.702	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 180+000-238+000 on NBC	100.112	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
<b>Total</b>		<b>559.739</b>					