




GOVERNMENT OF PAKISTAN  
MINISTRY OF COMMUNICATIONS  
NATIONAL HIGHWAY AUTHORITY



**Procurement Status of Annual Maintenance Plans  
2017-18, 2018-19 , 2019-20 & 2020-21**

**As on 13<sup>th</sup> July 2021**



# Details of Works under AMP 2017-18, 2018-19, 2019-20 and 2020-21

## Muzaffarabad (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-75 SBC	0.000	12.000	M/s Wajid Iqbal & Co.	18.06.2019	124,548,901	100%
2	S-3	48.000	50.000	M/s Asif Hussain Shah Kazmi	18.11.18	29,704,892	100%

## Muzaffarabad (2018-19)

Sr No	Route	Eng Est (Million)	Location		Contractor Name	Contract Cost	Completion Date	Progress
			From	To				
1	S-3	44.439	0+00	21+00	M/s Raja Tajamal Hussain	37.329	12.08.2020	100%
2	N-75 NBC & SBC	156.288	24+00	35+00	M/s HRK &Co	99.868	29.09.2021	Recently Mobilized

## Muzaffarabad (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	0+00 - 12+500 (NBC) & 36+00 - 43+00 (NBC & SBC)	118.249	3/12/2020	Finalized	Awarded to M/s Khawaj Abbasi	Agreement signing under process	178 Days	Feb-2022

## Muzaffarabad (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	KM 40+000-55+000 on S-3	27.476	20/5/2021	To be Procured	October 2021	178 Days	30.06.2022
2	KM 00+000-35+000 on S-2	29.728	20/5/2021	To be Procured	October 2021	178 Days	30.06.2022
3	KM0+00-35+00 on S-2	245.688	20/5/2021	To be Procured	October 2021	178 Days	30.06.2022